

# PineCraft Scaffolding

## Brief Scaffold Inspection Check List

---

Job Name: \_\_\_\_\_

Job Address: \_\_\_\_\_

General Contractor: \_\_\_\_\_

Inspection Date: \_\_\_\_\_ Inspected by: \_\_\_\_\_

- Competent person/s as defined by OSHA to be in charge of all erection and dismantling.
- Scaffold components and OSHA approved planking are in safe condition for use.
- Frames are being properly used for their weight capacities.
- Level bases/screw jacks and or base plates are in place with mudsills.
- The scaffold is level and plumb.
- Appropriate safety railing is in place on all open sides and ends. Midrails are on every working platform.  
Toeboards have been installed as required by OSHA.
- Braces are in place and property attached to each scaffold leg.
- Proper access has been provided. If access ladders have been used, they are properly attached and verified secure. Every 35' run must have an access ladder.
- Scaffold ties, stabilizers or outriggers have been used and secured properly if the scaffold height exceeds 3 times the base dimensions of the frame unless your state allows a ratio of 4 to 1.
- The scaffolding has been secured to the structure at least every 30' in length and every 3 times the smallest base dimension unless OSHA allows 4 times in your state. Height determined by width of base.
- No items have been placed on the scaffolding in order to achieve a taller height.
- All working decks are fully planked.
- Scaffolding has not been placed too close to power lines and gravity pins have been installed to prevent uplift.

1972 Barber Rd.  
Sarasota, FL 34240  
office: 941.378.4411  
fax: 941.378.4412  
toll free: 800.755.0676  
[www.pinecraftscaffolding.com](http://www.pinecraftscaffolding.com)